

Storm Water Pollution Prevention Plan

For

Residential Subdivision Development
Evergreen Meadows 1st Addition

Including City of Moorhead Engineering Project
04-A2-3 Street Improvements

Project Location

South of 40th Avenue South

And

West of 40th Street South

NE ¼ of Section 27, Township 139N, Range 48W

Prepared May 2004

TABLE OF CONTENTS

1. Introduction
 - a. Description of Storm Water Prevention Plan (SWPPP)
 - b. SWPPP Content
2. SWPPP Coordinator and Duties
3. Facility Description
 - a. Site Location
 - b. Construction Type
 - c. Existing Site Conditions
 - d. Site Plan
 - e. Storm Water Drainage Characteristics
4. Potential Sources of Storm Water Contamination
 - a. Significant Materials Inventory
 - b. Potential Locations for Storm Water Contamination
5. Storm Water Pollution Prevention Controls
 - a. Temporary Erosion Control
 - b. Permanent Erosion Control
 - c. Coordination of Best Management Practices (BMPs) During Construction
 - d. Certification of Compliance with Federal and State Regulations
6. Maintenance of BMPs and Inspection Procedures
 - a. BMP Maintenance
 - b. Inspections

LIST OF FIGURES

1. US Quad Map Showing Project Location
2. Project Location Cover Sheet
3. Site Maps with Erosion & Pollution Control BMPs (from project plans & specifications)
4. SWPPP Standards Erosion Control Details (from project plans & specifications)

MINNESOTA GENERAL STORM WATER PERMIT FOR CONSTRUCTION
ACTIVITY (MN R100001)

INSPECTION LOG

1. Introduction

- a. Description of Storm Water Prevention Plan (SWPPP) The purpose of this SWPPP is to provide the following:
 - i. Define the characteristics of the site and the type of construction that will occur.
 - ii. Describe the site plan for the planned construction.
 - iii. Describe practices to be implemented to control erosion and prevent the release of pollutants into storm water.
 - iv. Establish an implementation schedule that ensures the effectiveness of planned practices to reduce erosion, sediment and pollutant levels in storm water discharged from the site.
 - v. Describe the final stabilization practices and maintenance responsibilities allowing for termination of this permit.

- b. SWPPP Content
 - i. Identification of the SWPPP coordinator and description of duties.
 - ii. Identification of the storm water pollution prevention team that will assist in implementing the SWPPP during construction.
 - iii. Description of existing site conditions including existing land use and any nearby Waters of The State.
 - iv. Identification of the receiving water body for runoff from this project.
 - v. Identification of drainage area and potential storm water contaminants.
 - vi. Description of storm water management controls and BMPs necessary to prevent or reduce erosion, sediment and pollutants in storm water discharge from this site.
 - vii. Description of project monitoring and how BMPs will be coordinated with construction activities.
 - viii. Implementation schedule and provisions for amendments to the plan.

2. SWPPP Coordinator and Duties

The City of Moorhead will make Application for General Storm Water Permit for Construction Activity (MN R100001) and be listed as “Owner” for the purposes of permit application. The City will continue that role until the Street Paving Project is complete.

Following completion of street paving, installation of catch basin protection and cleaning sediments from catch basins, the City will submit a “Notice of Termination”. This will end the responsibility of the City and its Contractors regarding the Street Improvements Project.

Upon acceptance of the Developer’s grass filter strips adjacent to the curb lines and stabilization of the pond slopes, the City will complete a “Permit Transfer Modification” transferring the “Owner” designation and responsibilities to the Developer during housing construction.

The City will retain ownership and maintenance responsibility for any sedimentation basins and storm water structures constructed as part of the project.

Commencing then, the responsibility for BMP maintenance of filter strips and inlet protection and any other BMPs will be Developer’s until the area meets the 70 percent cover requirement of the NPDES permit. The developer will be responsible for submitting a “Subdivision Registration” and terminating his responsibilities as project owner per the terms of the permit.

A construction site SWPPP Erosion Control (EC) Supervisor will be provided by the Street Improvement Contractor during construction activities and until its responsibilities have been transferred or terminated under terms of the MPCA Permit. The EC Supervisor will be identified by name at the pre-construction conference, and a contact cell phone number will be made available. The EC Supervisor will address issues that arise during construction that impact the waters of the State of Minnesota. The Supervisor will notify the proper regulatory officials as listed below:

<u>Agency</u>	<u>Permit</u>	<u>Name</u>	<u>Phone #</u>
State Duty Officer	MPCA		800-422-0798
MPCA Detroit Lakes	MPCA	Joyce Cieluch	218-847-1519
City of Moorhead Project Eng		Thomas Trowbridge	299-9390
City of Moorhead Storm Water		Bob Fogel	979-9513

It will be the responsibility of the respective Contractor’s EC Supervisor to implement the SWPPP during construction and maintain a quality control program. This includes BMPs undertaken by previous Contractors as part of the SWPPP. The EC Supervisor will:

- a. Oversee maintenance practices identified as BMPs in the SWPPP.
- b. Implement SWPPP and BMP training for all parties involved in the construction.
- c. Inspect or monitor activities related to the SWPPP as needed.
- d. Identify additional potential sources of pollutants not included in the SWPPP and take appropriate action to add them to the plan.
- e. Ensure that any changes made to construction plans are consistent with the goals of the SWPPP.

- f. To aid in the implementation of the SWPPP, random site visits will occur by the design team as well as an inspector on-site.

3. Facility Description

a. Site Location

The project is located west of the intersection of County Road 7 & 40th Av South in the NE ¼ of Section 27, Township 139N, Range 48W

Figure 1 (Attached at the end of this document) is a US Quad Map showing the project location.

Figure 2 (Attached at the end of this document) is an area map showing the project location.

b. Construction Type

This is a residential subdivision construction project. Sanitary and storm water sewer systems have been installed by the Developer. Streets with curb and gutter will be constructed and paved. Homes, paths and driveways will be constructed. An existing permanent storm water sedimentation pond (built by the developer) will treat storm water from the proposed subdivision.

c. Existing Site Conditions

The proposed project area was generally level agricultural land with an elevation of approximately 911 feet. The developer has since installed sanitary and storm sewer to the area and constructed a storm water sedimentation pond. Previous residential development to the north includes an underground storm sewer system and permanent sedimentation ponds on the Village Green Golf Course. To the east is a legacy rural housing subdivision that does not include storm water runoff controls. Storm water runoff from that development does not enter the proposed project area. To the south and west is cropped agricultural land.

According to the Clay County Soil Survey, the soil types in the project area are classified as Bearden silty clay loam and Colvin silty clay loam. These soils are generally considered to be poorly drained, and have apparent seasonal high water tables within 7 feet of the ground surface. The soils have low strength and are susceptible to frost action, making them poor material for use in road construction. Also, the soils are not considered suitable for buildings with full basements because of the frost action and wetness. Typically, these soils present a high risk of corrosion to uncoated steel pipe, and a low risk of corrosion to concrete. This area currently drains to the Red River of the North via a ditch along County State Aid Highway 7, which connects to County Ditch 47.

d. Site Plan

Figure 3 is a site plan showing project boundaries, existing roadways, proposed roadways, paths, ditches, storm system inlets and proposed pond location for the 26.8-acre development. The proposed impervious area of new roadway and future paths is 2.70 acres. The estimated additional impervious area for driveways and homes is 3.86 acres. Therefore total estimated ultimate impervious area of the current development is 6.56 acres. Storm water runoff will drain into an existing storm water pond. Then via a lift station and 24-inch force main storm runoff will drain to a ditch along County State Aid Highway 7, which connects to County Ditch 47, then the Red River of the North.

Excess topsoils excavated from the proposed project (if any) will be placed and leveled on the new housing lots. If any topsoil stockpiles are created, they will be stabilize against wind and water erosion by seeding the stockpile, surrounding it with a silt fence and grass buffer strip. This will be the responsibility of the Developer. All exposed soils disturbed within 200 feet of any ditch, pond or curb and gutter system will receive temporary or permanent seeding as soon as possible.

e. Storm Water Drainage Characteristics

The storm water pond constructed by the developer is designed to meet runoff requirements for 80 acres of initial development and 194 acres of agricultural runoff from the south and west.

4. Potential Sources of Storm Water Contamination

The purpose of this section is to identify pollutants that could impact storm water during and after construction of this project.

a. Significant Materials Inventory

Pollutants that result from clearing, grading, excavation, road and home building materials and have the potential to be present in storm water runoff are listed in the following table. The table includes information regarding material type, chemical and physical description and specific regulated storm water pollutants associated with each material.

SIGNIFICANT MATERIALS INVENTORY				
Material/Chemical	Physical Description	Storm Water Pollutants	Location	Process for Containment
Pesticides (insecticides, fungicides, herbicides, rodenticides)	Various colored to colorless liquids, powders, pellets or grains	Chlorinated hydrocarbons, organophosphates, carbamates and arsenic	Herbicides used for noxious weed control	Certified applicator
Permanent Seeding Fertilizer	Liquid or solid grains, nitrogen and phosphorus	Nitrogen, phosphorus, organic substrate	Permanent cover - newly seeded areas	Organic base, slow release forms only, tied up in compost
Temporary Seeding Fertilizer	Liquid or solid grains, nitrogen and phosphorus	Nitrogen, phosphorus, organic substrate	Rapid stabilization areas, topsoil berms, stockpiles	Managed application, certified installers, quick cover plant materials

SIGNIFICANT MATERIALS INVENTORY CONTINUED				
Material/Chemical	Material/Chemical	Material/Chemical	Material/Chemical	Material/Chemical
Cleaning Solvents	Colorless, blue or yellow-green liquid	Perchloroethylene, methylene chloride, trichloroethylene, petroleum distillates	No equipment cleaning allowed in project limits	Tarps, monitor weather for rain and wind
Wastewater from construction	Equipment washing rinse water	Water soil, oil, grease and solids	Equipment washing not allowed in project limits	N/A
Asphalt	Black solid	Oil, petroleum distillates	Streets, roofing	Excess material to be removed for project limits
Concrete	White solid	Limestone, sand	Railroad tracks, culverts, curb and gutter, driveways, home foundations, masonry	Designated wash areas or complete haul removal
Glue, adhesives	White or yellow liquid	Polymers, epoxies	Expansion joints, home construction	Empty container management
Gypsum board	White solid or powder	Calcium carbonate	Home construction	Good house keeping during construction
Joint compound, wall and ceiling texture	White-grey paste or powder	Silica, calcium carbonate	Home construction	Good house keeping during construction
Paints	Various colored liquids	Metal oxides, Stoddard solvent, talc calcium carbonate, arsenic	Roadway striping, home construction	Empty container management
Curing compounds	Creamy white liquid	Naphtha	Curb and gutter	Follow manufacturers recommendations
Wood preservatives	Clear amber or dark brown liquids	Stoddard solvent, petroleum distillates, arsenic, copper, chromium	Timber pads, railroad tracks, home construction	Oil absorbing diapers, trained personnel
Hydraulic oil/fluids	Brown oily petroleum hydrocarbon	Mineral oil	Random leaks broken hoses	Oil absorbing diapers, trained personnel
Gasoline	Colorless pale brown or pink liquids	Petroleum hydrocarbon, benzene, ethyl benzene, toluene, xylene, MTBE	Secondary containment	Oil absorbing diapers, trained personnel
Diesel fuel	Clear blue-green to yellow liquids	Petroleum distillates, oil & grease, naphthalene, xylene	Secondary containment	Oil absorbing diapers, trained personnel
Kerosene	Pale yellow liquid petroleum hydrocarbon	Coal oil, petroleum distillates	Secondary containment	Oil absorbing diapers, trained personnel
Anti-freeze/coolant	Clear green/yellow liquids	Ethylene glycol, propylene glycol	Random leaks and broken hoses	Trained personnel
Soil erosion	Solid particles	Soil, sediment	Project limits	Prevention and Stabilization measures within prescribed periods

b. Potential Locations for Storm Water Contamination

The following areas were identified and evaluated as potential sources of storm water contamination:

- a. Storm System Inlets
- b. Curb & Gutter
- c. Access Roads
- d. Adjacent Agricultural Land
- e. Material Storage
- f. Individual Home Construction Lots
- g. Construction Soil Stock Piles

5. Storm Water Pollution Prevention Controls

The purpose of this section is to identify the types of temporary and permanent erosion and sediment controls that will be used for this project. The following controls will provide soil stabilization for disturbed areas and structural controls to prevent erosion, divert runoff and remove sediment.

a. Temporary Erosion Control

The Developer has previously installed perimeter silt fence and inlet protection within the project area. He has the responsibility to maintain these Best Management Practices (BMPs). The paving Contractor shall not disturb these without restoring their effectiveness or replacing them upon completion of construction activity.

The paving Contractor will be responsible for installing and maintaining inlet protection during street improvements by installing Type C inlet protection under the rims of curb-line catch basins following cleaning of catch basins after paving is completed.

A tabulated list of stabilization procedures has been developed and locations where they are needed are shown on the project plan sheets “Erosion and Pollution Control” and “Erosion Control Details”. These are part of the bid package and are attached.

The Developer will be responsible for the following:

- Installing and maintaining grass filter strips for perimeter control around soil stockpiles.
- Installing and maintaining grass buffer strips or silt fence as project perimeter control.
- Installing and maintaining a rock construction entrance.
- Installing and maintaining inlet protection pre-and-post Street Improvement project.
- Installing and maintaining erosion control fabric or bales placed around inlets that are not located in paved areas.
- Installing and maintaining seeding used for rapid stabilization and permanent stabilization on the project.
- Installing and maintaining seeding of the storm water pond slopes.
- **Installing and maintaining seeding of the boulevards following completion of street improvements.**

The following soil exposure condition table* will be used during construction, including stockpiles of clay and topsoil:

Type or Condition of Slope	Areas of Inactivity --Working Days Until Area Must be Stabilized
Steeper than 3:1	7 days
10:1 to 3:1	14 days
Flatter than 10:1	21 days
Ditch within 100 feet of “Water of the State”	Begin within 24 hours of ditch connection to “Water of the State” – stabilization must be completed within 5 working days

* This is the maximum time that an area within 200 feet of a “Water of the State” can remain exposed without a vegetative cover. The term “Waters of the State” also includes curbs, gutters, storm system inlets and temporary or permanent ditches that are directly connected to a “Water of the State”. The above as defined by MN NPDES/SDS General Storm Water Permit for Construction Activity MN R100001.

Site Control Measures and Best Management Practices:

1. Keep excavation and soil disturbing activities such as grading to a minimum.
2. Install silt fence around all clay and topsoil stockpiles.
3. Retain existing vegetation when possible.
4. Silt fences need to be cleaned, replaced or supplemented when they reach 1/3 capacity (height of fence). These actions must occur within 24 hours of discovery or as soon as field conditions allow access to the site.
5. Maintain construction entrances so that sediments are not tracked onto streets. Sweep any sediment tracked onto streets within 24 hours of discovery. This includes construction entrances to individual lots where home building is underway. Sweepers that “fling” material into the air rather picking up material will not be allowed.
6. Have materials on-site to contain and cleanup any contaminants leaked onto the ground during construction.
7. Cover or store materials (particularly fuels) so that they are not at risk to contaminate the project area during rainfall or storm water flow.
8. Water will be used for dust control on this project.
9. Good housekeeping measures are to be implemented to eliminate materials, materials packaging and other litter from leaving the project area. This is especially important during home construction.
10. Inlet protection will remain in place until 70 percent of the lots are built upon and stabilized. Care will be taken to avoid disturbing protected inlets.
11. Grass filter strips will be maintained adjacent to the curb line on all undeveloped lots.

12. Care will be taken to avoid disturbing BMPs in place such as silt fence or grass filter strips along curb lines during home construction. A single rocked or gravel construction entrance will be designated and maintained into each lot under construction.
13. De-watering of trenches or basins must be done in a manner that does not cause erosion, scour or deposit sediment in curbs, gutters, storm system inlets and temporary or permanent ditches that are directly connected to a “Water of the State”. The discharge must be dispersed over rock riprap, sand bags, plastic sheeting or other accepted energy dissipating measures. Use of a temporary sediment basin is preferred.
- 14. Specify and allow concrete truck washout only in designated area.**

b. Permanent Erosion Control

An existing permanent sediment control pond will be used to meet water quantity and quality standards. All lots will be vegetated with permanent cover as homes are sold to residents.

c. Coordination of Best Management Practices (BMPs) During Construction

Structural BMPs will be coordinated with construction activities so that BMPs are in place prior to soil disruption. The following BMPs will be coordinated with construction activity.

- i. The Developer will install silt fence around the soil stockpiles as soon as possible. Seeding of the grass filter strip and stockpiles will be completed immediately following the installation of silt fence.
- ii. Seeding the grass filter strip along the perimeter of the project area by the Developer will be installed immediately after placing topsoil.
- iii. Access roads will be stabilized prior to construction to prevent tracking sediment from the project area.
- iv. Inlets will be protected per specifications as they are constructed. Existing inlets will be protected prior to disruption of any soil in the project area.
- v. All BMPs will be maintained in place until the project area is stabilized.
- vi. Once grading in an area has ceased, temporary or permanent stabilization/seeding will occur by the Developer per the timetable outlined above.

d. Certification of Compliance with Federal and State Regulations

This SWPPP reflects the requirements of NPDES for storm water management and erosion and sediment control for construction. To ensure compliance, this plan was prepared in accordance with the University of Minnesota Design Training Certification Program, MnDOT specifications used in the project plans and specifications and the Memorandum of Understanding between MnDOT and MPCA.

6. Maintenance of BMPs and Inspection Procedures

a. Inspections

Visual inspection of all cleared and graded areas within the project site will be performed daily. Inspections will also be performed within 24 hours after a rainfall event greater than 0.5 inches.

Formal written inspections will be performed weekly in accordance with the NPDES permit on the form provided by the Owner. The EC Supervisor or his/her documented designated storm water team members will conduct the weekly inspections. **Copies of the written weekly inspections must be submitted along with the monthly pay request. No payments will be made without submitting copies of the inspection records.**

Records of each inspection and maintenance activity shall include:

- a. Date and time of inspection.
- b. Name of person conducting inspection.
- c. Findings of inspections, including recommendations for corrective actions.
- d. Corrective actions undertaken (including dates, times and party completing maintenance activity).
- e. Date and amount of all rainfall amounts greater than 0.5 inches in 24 hours.
- f. If construction activities or design modifications are made to the site plan, which could impact storm water, this SWPPP will be amended appropriately. The amended SWPPP will have a description of the new activities that contribute to the increased pollutant loading and the planned source control measures.
- g. Where parts of the project area have undergone final stabilization, those parts may have inspections reduced to once per month. Areas not yet stabilized will still need weekly inspection.
- h. Where work has been suspended due to frozen ground the required inspections and maintenance must take place as soon as runoff occurs at the site or prior to resuming construction, whichever comes first.
- i. Erosion prevention and sedimentation control BMPs implemented on this project must be inspected to ensure integrity and effectiveness.

b. BMP Maintenance

The respective Contractors and Developer are responsible for maintaining all BMPs during construction of underground utilities and installation of curb, gutter and paving. The Developer is responsible for establishment and maintenance of stabilized grass filter strips adjacent to curb lines as outlined in the particular project plans & specifications and meeting the requirements of the NPDES permit.

At the end of curb, gutter and paving construction the Contractor is responsible for cleaning the catch basins of construction sediment. Once the pond slopes have vegetative cover established by the Developer, which is acceptable to the Owner, the City will maintain the permanent pond.

After filter strips installed adjacent to the curb lines have been established by the Developer and accepted by the City, the City will complete a "Permit Transfer Modification" transferring the "Owner" designation and responsibilities to the Developer during housing construction. The City will also submit a "Notice of Termination" at that time ending the responsibility of the City and its Contractors regarding the project area. The City will retain ownership and maintenance responsibility for any sedimentation basins and storm water structures constructed within the project area.

The responsibility for BMP maintenance of filter strips and inlet protection will be Developer's until the area meets the 70 percent cover requirement of the NPDES permit. The Developer will bury or remove accumulated concrete at the concrete truck wash out site at the end of home construction activity and restore the wash out area. The developer will be responsible for submitting a "Subdivision Registration" and terminating his responsibilities as project owner per the terms of the permit.